

TAB SUMMARY - AHU-2

Kettle Creek WTP, Admin & Lab Building

Supply fan: design 12,000 CFM, measured 10,560 CFM (-12%)

Outside air: design 12,000 CFM, measured 10,410 CFM

Sample document for the Cx Ledger demo.